



11

STANDARD OPERATIONS & TIME PERIODS

WORK DAYS PER YEAR-256

WORK DAYS PER MONTH-21

WORK DAYS PER WEEK-5

TIME POSITION IN WORK DAYS FOR OPERATIONS

AFTER ALT	AHEAD OF CCA	SYMBOLS		NAME
		GENERAL	CONST.	
		REX		RECEIVED FOR EXAMINATION
0	65	ALT		ALLOTED FOR ALL PURPOSES
0	65	ALR		ALLOT. RELEASED - ALL PURPOSES
0	65		ALR	ALLOT. RELEASED - CONSTRUCTION
0	65		SSE	SUPERINTENDENT SELECTED
0	65	LSE		LAWYER SELECTED
5	60		ESE	ENGINEER SELECTED
5	60	LCS		LOAN CONTRACT SENT
10	55	PSA	PSA	POWER SOURCE ACCEPTABLE
12	53	LCE		LOAN CONTRACT EXECUTED
20	45	MRE		MORTGAGE RECORDED
25	30		P&S	PLANS & SPECIFICATIONS RECEIVED
30	35		BRE	BIDS RELEASED
40	25		BOP	BIDS OPENED
50	15		BAP	BIDS APPROVED
65	0		CCA	CONSTRUCTION CONTRACT APPROVED
175	--		WTC	WEIGHTED CONSTRUCTION
			PER	POLES ERECTED
			WST	WIRE STRUNG
			SIN	SERVICES INSTALLED
			ENR	ENERGIZED

4000
500

1000
2000
3000
4000
5000
6000
7000
8000
9000
10000

FUNDS OR MILES OF LINE SCHEDULED FOR OPERATION

(PERIOD - JULY 1, 1938 TO MAY 1, 1939) - SITUATION DATE OF June 25, 1938.

AV. PROD. RATE 10 MONTHS - GENERAL - 140,000. MO.-12,000. WK.-2,769. DAY-562
CONST. - 126,000. MO.-10,500. WK.-2,423. DAY-492

(MILES OF LINE X 1000 = DOLLARS)

	REQUIRED COMPLETE AT OPERATION	COMPLETED AT OPERATION	OVER (+) OR SHORT OF REQUIREMENT	REACHED OPERATION	AVAILABLE FOR WORK AT OPERATION	TOTAL MILES TO BE COMPLETED*	WORKDAYS AVAILABLE*	REQUIRED OUTPUT*
		Wk 2,560 T 146,312	-	-	-	-	0	-
		Wk 1,785 T 1,786						
	0	Wk 1,785 T 1,785	+ 1,785	1,785	0	138,215	249	Wk 2775 Day 555
	0	Wk 1,318 T 1,318	+ 1,318	1,318	0	124,682	256	Wk 2435 Day 487
	84,920	Wk 319 T 84,760	160	1,318# 86,238##	1,478	160	0	-
	0	Wk 1,785 T 1,785	+ 1,785	1,785	0	138,215	249	Wk 2775 Day 555
	0	Wk 915 T 915	+ 915	1,318	403	125,085	249	Wk 2510 Day 502
	87,780	Wk 610 T 87,527	253	1,785# 89,565##	38	253	0	-
	0	Wk 392 T 392	+ 392	1,318	926	125,608	249	Wk 2520 Day 504
	87,780	Wk 340 T 86,431	1,349	87,527	1,096	1,349	0	-
	86,271	Wk 0 T 83,257	3,014	86,431	3,174	3,014	0	-
	84,920	Wk 208 T 84,590	330	915# 85,835##	1,245	330	0	-
	84,920	Wk 431 T 84,382	538	84,590	208	538	0	-
	84,920	Wk 129 T 84,274	646	84,382	108	646	0	-
	84,920	Wk 580 T 83,709	1,211	84,274	565	1,211	0	-
	84,920	1,424 T 82,024	2,896	83,709	1,685	2,896	0	-
SITUATION AT FOLLOWING OPERATIONS ON DATE OF						June 17, 1938		
IS BASED ON LATEST FIELD REPORTS.								
	72,600	Wk 1,030 T 59,465	13,135	80,600	20,135	23,297	60	Wk 1940 Day 388
		Wk 989 T 60,827						
		Wk 1,081 T 57,439						
**		Wk 1,118 T 57,368						
		Wk 1,067 T 31,748						

** SERVICES INSTALLED (SIN) BASED ON
TWO AND ONE-HALF (2.5) CUSTOMERS PER MILE.
1939 Total
Total to Date

* MILES OF LINE WHICH MUST
PASS ACTION AT OPERATIONS
EACH WEEK AND WORK DAY TO
ATTAIN SCHEDULE RATE OF
OUTPUT.

FEB 26 1940

578304

STANDARD OPERATIONS & TIME PERIODS



WORK DAYS PER YEAR - 300

WORK DAYS PER MONTH - 25

WORK DAYS PER WEEK - 6

TIME POSITION IN WORK DAYS FOR OPERATIONS				
AFTER ALS	AHEAD OF CCA	AHEAD OF CCD	SYMBOL	NAME
			REX	RECEIVED FOR EXAMINATION
			ALT	ALLOTMENT MADE
0	76	127	ALR	ALLOTMENT RELEASED
0	76	127	PCS	POWER CONTRACT STARTED
2	74	125	SSE	SUPERINTENDENT SELECTED
2	74	125	LSE	LAWYER SELECTED
2	74	125	ESE	ENGINEER SELECTED
8	68	119	BSE	BOOKKEEPER SELECTED
14	62	113	LCS	LOAN CONTRACT SENT
14	62	113	NMS	NOTE & MORTGAGE SENT
22	54	105	FAS	FUNDS APPLICATION SENT
26	50	101	LCE	LOAN CONTRACT EXECUTED
26	50	101	PCE	POWER CONTRACT EXECUTED
26	50	101	MAP	[MANAGER APP. INC. IN SSE ABOVE]
26	50	101	LAP	LAWYER APPROVED
26	50	101	ECA	ENGINEERING CONTRACT APPROVED
26	50	101	P&S	PLANS & SPECIFICATIONS RECEIVED
26	50	101	SRA	STATE REGULATORY APPROVALS
26	50	101	NME	NOTE & MORTGAGE EXECUTED
34	42	93	BRE	RELEASED FOR BIDS
34	42	93	MRE	MORTGAGE RECORDED
37	39	90	FAR	FUNDS APPLICATION RECEIVED
42	34	85	FAA	FUNDS APPLICATION APPROVED
42	34	85	EWS	EASEMENT WORK STARTED
53	23	74	BOP	BIDS OPENED

NUMBER OF WORK DAYS
BETWEEN MAJOR OPERATIONS





STANDARD OPERATIONS & TIME PERIODS

WORK DAYS PER YEAR-256

WORK DAYS PER MONTH-21

WORK DAYS PER WEEK-5

TIME POSITION IN WORK DAYS FOR OPERATIONS				
AFTER ALT	AHEAD OF CCA	SYMBOLS		NAME
		GENERAL	CONST.	
		REX		RECEIVED FOR EXAMINATION
0	65	ALT		ALLOTED FOR ALL PURPOSES
0	65	ALR		ALLOT. RELEASED - ALL PURPOSES
0	65		ALR	ALLOT. RELEASED - CONSTRUCTION
0	65		SSE	SUPERINTENDENT SELECTED
0	65	LSE		LAWYER SELECTED
5	60		ESE	ENGINEER SELECTED
5	60	LCS		LOAN CONTRACT SENT
10	55		PSA	POWER SOURCE ACCEPTABLE
12	53	LCE		LOAN CONTRACT EXECUTED
20	45	MRE		MORTGAGE RECORDED
25	30		P&S	PLANS & SPECIFICATIONS RECEIVED
30	35		BRE	BIDS RELEASED
40	25		BOP	BIDS OPENED
50	15		BAP	BIDS APPROVED
65	0		CCA	CONSTRUCTION CONTRACT APPROVED
175	--		WTC	WEIGHTED CONSTRUCTION
			PER	POLES ERECTED
			WST	WIRE STRUNG
			SIN	SERVICES INSTALLED
			ENR	ENERGIZED

TIME POSITION IN WORK DAYS FOR OPERATIONS				
AFTER ALS	AHEAD OF CCA	AHEAD OF CCD	SYMBOL	NAME
67	9	60	BAP	BIDS APPROVED
70	6	57	PIN	POLE INSPECTION BIDS RELEASED
76	0	51	CCA	CONSTRUCTION CONTRACT APPROVED
76	0	51	STK	STAKED
91	-	36	HDG	HOLES DUG
97	-	30	WST	WIRE STRUNG
103	-	24	SIN	SERVICES INSTALLED
115	-	12	ENR	ENERGIZED
127	-	0	CCD	CUSTOMERS CONNECTED

FUNDS OR MILES OF LINE SCHEDULED FOR OPERATION

June 25, 1938.

(PERIOD - JULY 1, 1938 TO MAY 1, 1939) - SITUATION DATE OF

AV. PROD. RATE 10 MONTHS - GENERAL - 140,000. MO.-12,000. WK.-2,769. DAY-562
CONST. - 126,000. MO.-10,500. WK.-2,423. DAY-492

(MILES OF LINE X 1000 = DOLLARS)

REQUIRED COMPLETE AT OPERATION	COMPLETED AT OPERATION	OVER (+) OR SHORT OF REQUIREMENT	REACHED OPERATION	AVAILABLE FOR WORK AT OPERATION	TOTAL MILES TO BE COMPLETED*	WORKDAYS AVAILABLE*	REQUIRED OUTPUT*
	Wk 2,560 T 146,312	-	-	-	-	0	-
	Wk 1,785 T 1,786						
0	Wk 1,785 T 1,785	+ 1,785	1,785	0	138,215	249	Wk 2775 Day 555
0	Wk 1,318 T 1,318	+ 1,318	1,318	0	124,682	256	Wk 2435 Day 487
84,920	Wk 319 T 84,760	160	1,318# 86,238##	1,478	160	0	-
0	Wk 1,785 T 1,785	+ 1,785	1,785	0	138,215	249	Wk 2775 Day 555
0	Wk 915 T 915	+ 915	1,318	403	125,085	249	Wk 2510 Day 502
87,780	Wk 610 T 87,527	253	1,785# 89,565##	38	253	0	-
0	Wk 392 T 392	+ 392	1,318	926	125,608	249	Wk 2520 Day 504
87,780	Wk 340 T 86,431	1,349	87,527	1,096	1,349	0	-
86,271	Wk 0 T 83,257	3,014	86,431	3,174	3,014	0	-
84,920	Wk 208 T 84,590	330	915# 85,835##	1,245	330	0	-
84,920	Wk 431 T 84,382	538	84,590	208	538	0	-
84,920	Wk 129 T 84,274	646	84,382	108	646	0	-
84,920	Wk 580 T 83,709	1,211	84,274	565	1,211	0	-
84,920	1,424 T 82,024	2,896	83,709	1,685	2,896	0	-
SITUATION AT FOLLOWING OPERATIONS ON DATE OF					June 17, 1938		
IS BASED ON LATEST FIELD REPORTS.							
72,600	Wk 1,030 T 59,465	13,135	80,600	20,135	23,297	60	Wk 1940 Day 388
	Wk 989 T 60,827						
	Wk 1,081 T 57,439						
**	Wk 1,118 T 57,368						
	Wk 1,067 T 31,748						

** SERVICES INSTALLED (SIN) BASED ON
TWO AND ONE-HALF (2.5) CUSTOMERS PER MILE.

1939 Total
Total to Date

* MILES OF LINE WHICH MUST
PASS ACTION AT OPERATIONS
EACH WEEK AND WORK DAY TO
ATTAIN SCHEDULE RATE OF
OUTPUT.

